



## Aqua Pump and Aqua Channel Service Schedule

Property Address:	Job Ref:
Date of Inspection:	Contractor Name:

### Aqua Channel

	Checked by:	Further action required?
<input type="checkbox"/> Check for Debris		
<input type="checkbox"/> Check Limescale/Silt		
<input type="checkbox"/> Accumulation		
<input type="checkbox"/> Check Jetting Eyes		
<input type="checkbox"/> Flush out Channel		
<input type="checkbox"/> Flush system with lime solution		
<input type="checkbox"/> Other		

### Aqua Pump

Minimum every 6 months	Checked by:	Further action required?
<input type="checkbox"/> Clean silt/debris from sump		
<input type="checkbox"/> Clean silt/debris from discharge pipes		
<input type="checkbox"/> Check connections in discharge pipes		
<input type="checkbox"/> Test discharge pipes		
<input type="checkbox"/> Remove & inspect pump(s), wipe clean		
<input type="checkbox"/> Check all pipe and electrical connections		
<input type="checkbox"/> Test float mechanism, clean as required		
<input type="checkbox"/> Check one way valve, clean and test		
<input type="checkbox"/> Reinstate pump into sump and test		
<input type="checkbox"/> Replace pump if/as required		

### Battery Back-Up Pump System

Minimum every six months	Checked by:	Further action required?
<input type="checkbox"/> Check all pipe and electrical connections, test		
<input type="checkbox"/> Visually inspect & clean pump, isolate from mains pump and test (inc. pump float switch)		

### High Level Alarm

Minimum every 6 months	Checked by:	Further action required?
<input type="checkbox"/> Replace 9V battery		
<input type="checkbox"/> Check float switch		
<input type="checkbox"/> Test alarm to ensure audio/visual warnings		
<input type="checkbox"/> Telemetric alarms – test connections – send test message		

### Full System Testing

On completion of the above steps, flood test whole system

	Checked by:	Further action required?
<input type="checkbox"/> Aqua Channel		
<input type="checkbox"/> Pumps and Back Up Pumps		
<input type="checkbox"/> High Level Alarm		

### Further Inspections

Minimum every 6 months	Contractor's Signature:	Client's Signature
Next inspection recommended in: <input type="checkbox"/> 3 months <input type="checkbox"/> 6 months <input type="checkbox"/> 12 months		

### Triton Contact Details:

Triton Systems Ltd.  
Units 3 – 5 Crayford Commercial Centre, Greyhound Way, Crayford, Kent DA1 4HF

Tel: 01322 318 830  
Fax: 01322 524 017  
Email: [info@tritonsystems.co.uk](mailto:info@tritonsystems.co.uk)

[www.tritonsystems.co.uk](http://www.tritonsystems.co.uk)